

# BORING LOG

**BORING NO.:** C-3

**PROJECT NO.:** APS-1211-G043

**PROJECT:** Lakeview Street Re-constructions

**METHOD:** AUGER

**PROJECT LOCATION:** Lakeview LA

**BORING ELEVATION:** Not Surveyed

**BORING LOCATION:** N551422.14 E3669247.01

**DATE COMPLETED:** 03/28/2013

**DATE DRILLED:** 03/28/2013

**WATER LEVEL:** Not Encountered

**WATER LEVEL DATE:**

**GEOL/ENGR:** SE/SA

**DRILLER:** VG

DEPTH (FEET)	SAMPLE	Standard Penetration (Blows/Ft.) or Penetrometer (TSF)	Symbol	MATERIAL CLASSIFICATION
	[Rock Core Symbol]		[Concrete Symbol]	7 Inches of Concrete
	[Split Spoon Symbol]	15	[Sand Symbol]	Medium Dense Poorly Graded Sand (SP)
				-Boring terminated due to the presence of an Obstruction.
5				
10				
15				
20				

**COMMENTS:**

[Rock Core Symbol] Rock Core

[Split Spoon Symbol] Split Spoon

## Vicksburg Street

APS Design and Testing, LLC