EUSTIS ENGINEERING COMPANY, INC.

LOG OF BORING AND TEST RESULTS

CITY OF NEW ORLEANS
RENOVATION OF YOUTH STUDY CENTER
1100 MILTON STREET
NEW ORLEANS, LOUISIANA

Ground Elev.: **Datum:** **Gr. Water Depth:** See Text **Job No.:** 20568 **Date Drilled:** 4/03/09 **Boring:** A-2 **Refer to "Legends & Notes"**

Scale In Feet	PP	SPT	S P L R	Symbol	Visual Classification	USC	Sample Number	Depth In Feet	Water Content Percent	Density Dry	Density Wet	Shear Tests Type	Shear Tests ø	Shear Tests C	Atterberg Limits LL	Atterberg Limits PL	Atterberg Limits PI		Other Tests
0					Very soft black silty clay w/roots	CL	1	0-1	39										
					Very soft dark brown clay w/gravel	CH	2	1-2	75										
					Soft gray & brown clay w/roots	CH													
	0.25						3	3-4	99										
5	0.25						4	5-6											
10																			
15																			
20																			
25																			

Comments: