LOCATION: See Plate 1
COORDINATES: N 29° 58' 07"
W 90° 05' 38.6"
SURFACE EL.: Not Available

DEPTH, FT	WATER LEVEL	SYMBOL	SAMPLES	BLOWS PER FOOT	STRATUM DESCRIPTION	STRATUM DEPTH, FT	UNIT DRY WT, PCF	PASSING NO. 200 SIEVE, %	WATER CONTENT, %	LIQUID LIMIT	PLASTIC LIMIT	PLASTICITY INDEX (PI)	SHEAR STRENGTH (☐ Penetrometer, ◇ Torvane, △ Field Vane; Unconfined ▼, Triaxial ●, Miniature Vane ▲; KIPS PER SQ FT 0.5 1.0 1.5 2.0 2.5)
					ASPHALT, 8-inches								
					CONCRETE, 12.5-inches	0.7							
1													
					POORLY GRADED SAND (SP), loose, gray	1.7							
2													
3				N=6				6	25				
4					**SILTY SAND (SM)**, loose, gray	4.0							
5				N=7				41	30				
						5.5							
6													
7													
8													
9													

NOTES:
1. Terms and symbols defined on Plates A-16a and A-16b.

COMPLETION DATE: October 2, 2013
TOTAL DEPTH: 5.5'
CAVED DEPTH: Not Applicable
DRY AUGER: 0' to 5.5'
WET ROTARY: Not Applicable
BACKFILL: Sand/ Cold Patch Asphalt
LOGGER: By Contractor

Fugro Consultants, Inc.

Mid City Street Improvements FEMA

LOG OF BORING NO. MC-24

New Orleans, Louisiana

Project No. 04.57124028

PLATE A-1

FCBR_LOG (FINAL) 04.57124028.GPJ FUGRO DATA TEMPLATE 042610.GDT 12/11/13