LOCATION: See Plate 1
COORDINATES: N 29° 56' 02.8"
W 90° 06' 15.1"
SURFACE EL.: Not Available

DEPTH, FT	WATER LEVEL	SYMBOL	SAMPLES	BLOWS PER FOOT	STRATUM DESCRIPTION	STRATUM DEPTH, FT	UNIT DRY WT, PCF	PASSING NO. 200 SIEVE, %	WATER CONTENT, %	LIQUID LIMIT	PLASTIC LIMIT	PLASTICITY INDEX (PI)
					ASPHALT, 2-inches	0.2						
					CONCRETE, 5 7/8-inches	0.7						
					FAT CLAY (CL), gray, firm							
1												
2									60	107	37	70
3												
4									71	126	28	98
5						5.0						
6												
7												
8												
9												

SHEAR STRENGTH

☐ Penetrometer ◇ Torvane △ Field Vane — Unconfined ▼ Triaxial ● Miniature Vane ▲

KIPS PER SQ FT: 0.5, 1.0, 1.5, 2.0, 2.5

NOTES:
1. Terms and symbols defined on Plates A-21a and A-21b.
2. 2334 Jena Street

COMPLETION DATE: December 1, 2014
TOTAL DEPTH: 6'
CAVED DEPTH: Not Applicable
DRY AUGER: 2'
WET ROTARY: Not Applicable
BACKFILL: Sand/Cold patch asphalt
LOGGER: Subcontractor to Fugro

Fugro Consultants, Inc.

Recovery Roads Project - Uptown and West Riverside

LOG OF BORING NO. C16

New Orleans, Louisiana

Project No. 04.57144010

PLATE A-16