Boring No. BSJ-5

Project: FEMA Submerged Roads Program
Bayou St. John and Fairgrounds Neighborhood

Location: New Orleans, LA
Client: City of New Orleans
New Orleans, LA

GSE&T File No.: 14-034
Date: 5/8/2014
Technician: C.Thomas
Rig Type: Trailer
Driller: LTI
Page: 1 of 1

Coord.: 29° 59' 28.84" N; 90° 4' 48.91" W

Depth (Feet)	Sample	(Field Test) PP/ SPT	Comp. Strength (tsf)	Water Content (%)	Wet Density (pcf)	LL (%)	PI (%)	Passing No. 200 (%)	TYPE	Description of Stratum
0		N/A								5 1/4" ASPHALT with CLAY base course
		N/A		42.0				77.0		Gray CLAY (CH) with sand
		N/A		52.6		105	76			Brown CLAY (CH)
5										Boring completed at 5 feet below ground surface
10										
15										
20										
25										
30										
35										
40										

Sample Legend:

- Core (Shelby Tube)
- Standard Penetration (SPT)
- No Recovery
- Auger Sample

Comments/Notes:

- Borehole backfilled per LA DOTD & LA DEQ requirements upon completion
- Dry Auger Depths = 0-5 ft.
- Ground water = Not encountered

GULF SOUTH
ENGINEERING AND TESTING, INC.
Geotechnical & Materials Consultants